



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

25th October 2022

Our Reference: 21881:NB1380

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
EYNESBURY – STAGE 5C (EYNESBURY)

Please find attached our Report No's 21881/R001 to 21881/R016 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in January 2022 and was completed in October 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.


Civil Geotechnical Services

Nick Brock

FIGURE 1



Issue	Description	By	Chk	PM	Date
A	ISSUED FOR CONSTRUCTION	CM	25	JM	28.10.21
04	FENCE NOTE CHANGED	CM	25	JM	07.10.21
02	FENCE NOTE ADDED TO LOT 5146	CM	25	JM	14.06.21
03	AMENDED FOR COUNCIL RFI	CM	25	JM	20.06.21
01	ISSUED FOR APPROVAL	CM	25	JM	09.07.21



Planner

RD RobertsDay
planning design place

Filename: CAC-220-10029435-RoadworksDrainagePlan.dwg

Client

RESIMAX
GROUP

Status

FOR CONSTRUCTION

Checker: Z.STROGUSZ

Scales: 1:500

Original Size: A1

Height: AHD

Grid: MGA

Original Issue Signatures

Drawn: C.MENEZ

Designed: K.MANGLES

Project Manager: J.MUNRO

Copyright reserved

Project

EYNESBURY TOWNSHIP
STAGE 5C

Title

ROADWORKS AND DRAINAGE
LAYOUT PLAN

ARCADIS

Arcadis Australia Pacific Pty Limited
Level 32, 140 William Street
Melbourne VIC 3000
AS/NZS 75:104-AS 288
Tel No: +61 3 8223 4000
www.arcadis.com

Project No. 10029435

Issue A

C-5C-220



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R001
Date Issued 14/02/2022
Tested by JB
Date tested 17/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 09:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.97	2.00	2.02	-	-	-
Field moisture content %	23.5	25.7	23.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.98	2.02	2.06	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	22.5	27.5	24.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.0% wet	1.5% dry	0.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.5	98.5	98.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 1 - 3 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R002
Date Issued 16/02/2022
Tested by JB
Date tested 18/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 09:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.99	2.02	1.98	-	-	-
Field moisture content %	23.8	23.8	26.1	-	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.01	2.03	2.02	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	21.5	23.5	23.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% wet	0.5% wet	2.5% wet	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.0	99.5	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 4 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R003
Date Issued 15/02/2022
Tested by JB
Date tested 19/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 10:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.97	1.94	1.99	-	-	-
Field moisture content %	24.1	24.4	21.3	-	-	-

Test procedure AS 1289.5.7.1

Test No	7	8	9	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.01	1.97	2.03	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	22.0	26.0	23.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% wet	1.5% dry	1.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	98.5	98.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 7 - 9 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21881
Report No 21881/R004
Date Issued 15/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by JB
Date tested 20/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 10:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	10	11	12	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.98	1.99	2.00	-	-	-
Field moisture content %	26.6	23.1	26.0	-	-	-

Test procedure AS 1289.5.7.1

Test No	10	11	12	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.01	2.03	2.04	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	28.0	25.0	28.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	98.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 10 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R005
Date Issued 14/02/2022
Tested by JB
Date tested 21/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 11:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.01	2.01	2.01	-	-	-
Field moisture content %	21.4	23.6	20.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.04	2.04	2.04	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	23.5	24.5	21.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	0.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.0	98.5	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 13 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R006
Date Issued 18/02/2022
Tested by JB
Date tested 24/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 11:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.99	1.91	1.92	-	-	-
Field moisture content %	23.4	19.5	22.5	-	-	-

Test procedure AS 1289.5.7.1

Test No	16	17	18	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.02	1.96	1.99	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	25.0	20.5	24.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	1.0% dry	1.5% dry	-	-	-
---	-------------	-------------	-------------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	97.5	96.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 16 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R007
Date Issued 18/02/2022
Tested by JB
Date tested 25/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 12:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.96	2.00	2.01	-	-	-
Field moisture content %	28.6	24.8	23.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	19	20	21	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.01	2.03	2.06	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	31.0	25.5	26.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	2.0% dry	-	-	-
---	-------------	-------------	-------------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	97.5	98.5	97.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 19 - 21 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21881
Report No 21881/R008
Date Issued 18/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by JB
Date tested 27/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 12:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	22	23	24	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.98	2.00	2.00	-	-	-
Field moisture content %	22.8	27.0	24.7	-	-	-

Test procedure AS 1289.5.7.1

Test No	22	23	24	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.01	2.07	2.06	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	23.5	27.0	25.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.5% dry	0.0%	0.5% dry	-	-	-
---	-------------	------	-------------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	96.5	97.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 22 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21881
Report No 21881/R009
Date Issued 18/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by JB
Date tested 28/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:00

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.02	2.01	2.02	-	-	-
Field moisture content %	29.3	27.8	19.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	25	26	27	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.04	2.05	2.07	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	30.5	27.0	20.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.0% dry	0.5% wet	0.0%	-	-	-
--	----------	----------	------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	98.0	97.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 25 - 27 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21881
Report No 21881/R010
Date Issued 19/07/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by JB
Date tested 24/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:30

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	28	29	30	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.00	1.99	1.99	-	-	-
Field moisture content %	24.4	29.3	24.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	28	29	30	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.05	2.03	2.03	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	24.5	29.5	25.0	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.5% dry	-	-	-
--	------	------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	98.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 28 - 30 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R011
Date Issued 01/08/2022
Tested by AM
Date tested 27/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:22

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.99	1.99	2.00	-	-	-
Field moisture content %	28.7	29.7	30.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	31	32	33	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.03	2.01	2.00	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	29.0	30.5	31.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.5% dry	0.5% dry	0.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	99.0	100.0	-	-	-
----------------------------	---	------	------	-------	---	---	---

Material description

No 31 - 33 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R012
Date Issued 02/08/2022
Tested by AM
Date tested 28/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:24

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	34	35	36	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.98	1.96	1.94	-	-	-
Field moisture content %	28.5	30.7	29.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	34	35	36	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.00	2.00	1.99	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	30.5	32.0	31.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	1.0% dry	1.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.5	97.5	97.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 34 - 36 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R013
Date Issued 03/08/2022
Tested by AM
Date tested 29/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:26

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	37	38	39	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.91	1.95	1.94	-	-	-
Field moisture content %	20.8	21.9	22.0	-	-	-

Test procedure AS 1289.5.7.1

Test No	37	38	39	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.98	1.99	2.01	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	21.0	21.5	21.0	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.5% wet	1.0% wet	-	-	-
--	------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	97.0	98.0	96.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 37 - 39 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21881
Report No 21881/R014
Date Issued 03/08/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by AM
Date tested 30/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:29

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	40	41	42	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.98	1.98	2.01	-	-	-
Field moisture content %	26.3	22.3	24.1	-	-	-

Test procedure AS 1289.5.7.1

Test No	40	41	42	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.00	2.01	2.02	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	28.5	23.5	26.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	1.0% dry	1.5% dry	-	-	-
---	-------------	-------------	-------------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.5	98.0	99.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 40 - 42 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R015
Date Issued 04/08/2022
Tested by AM
Date tested 01/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:31

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	43	44	45	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.00	2.01	2.02	-	-	-
Field moisture content %	25.5	30.5	30.4	-	-	-

Test procedure AS 1289.5.7.1

Test No	43	44	45	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.02	2.05	2.04	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	23.0	28.5	28.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% wet	2.0% wet	2.5% wet	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	98.5	99.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 43 - 45 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21881
Report No 21881/R016
Date Issued 04/08/2022
Tested by AM
Date tested 04/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 5C
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:32

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	46	47	48	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.03	2.03	1.99	-	-	-
Field moisture content %	29.3	29.3	28.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	46	47	48	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.03	2.04	2.10	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	31.5	31.5	30.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	100.0	99.5	95.0	-	-	-
----------------------------	---	-------	------	------	---	---	---

Material description

No 46 - 48 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry