



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

25th October 2022

Our Reference: 21882:NB1381

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
EYNESBURY – STAGE 13A (EYNESBURY)

Please find attached our Report No's 21882/R001 to 21882/R015 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in January 2022 and was completed in July 2022.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

FIGURE 1 (1 of 2)




ROAD LAYOUT TABLE									
ROAD NAME	ROAD CLASSIFICATION	RESERVE WIDTH (m)	ROAD WIDTH			KERB TYPE		VERGE WIDTH (m)	
			UP to LP	IN to INV	BACK to BACK	NTHWEST	STHEAST	NTHWEST	STHEAST
COBRAM DRIVE	AS2	18.00	6.40	7.30	7.60	B2	B2	4.35	4.35
BUNDALONG DRIVE	AS1	18.00	6.40	7.30	7.60	B2	B2	4.35	2.35
BARMAWAY	AP	16.00	6.40	7.30	7.60	B2	B2	4.35	4.35
BENDIGO DRIVE	AS2	20.00	9.50	10.40	10.70	B2	B2	4.80	4.80

SERVICES OFFSET SCHEDULE										
ROAD NAME	GAS		WATER		RECYCLED WATER		ELECTRICITY		TELECOMMS	
	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET
COBRAM DRIVE	NORTH	1.80	NORTH	2.80	NORTH	2.30	SOUTH	2.80	SOUTH	1.80
BUNDALONG DRIVE	SOUTH	1.80	SOUTH	2.80	SOUTH	2.30	NORTH	0.60	NORTH	0.40
BARMAY WAY	WEST	1.80	WEST	2.80	WEST	2.30	EAST	2.80	EAST	1.80
BENDIGO DRIVE	EAST	1.80	EAST	2.80	EAST	2.30	WEST	2.80	WEST	1.80

Approximate field density test location

A	ISSUED FOR CONSTRUCTION	CM	ZS	JM	28.10.21			
G3	FENCE NOTE CHANGED	CM	ZS	JM	07.10.21			
G2	AMENDED FOR COUNCIL RFI	CM	ZS	JM	25.08.21			
D1	ISSUED FOR APPROVAL	WB	ZS	JM	02.08.21			
Issue	Description	By	Cd	FM	Date			



Planner

RD RobertsDay
planning-design-place




Filename C:\3A-225-1020435-Roadworks\Drainage\Plan.dwg

<div>Client</div> 	Status	FOR
	Checker	Z.STROGUS.
	Scales	1:500
	Original Size	A1
	Height Width Datum	A4D
Grid	MGA	

CONSTRUCTION	
Z	
	Original Issue Signatures
Drawn	W.BUMAGAT
Designed	K.ANGELES
Project Manager	J.MUNRO
	© Copyright reserved

Project	EYNESBURY TOWNSHIP STAGE 13A
Title	ROADWORKS AND DRAINAGE LAYOUT PLAN SHEET 1 OF 2


FIGURE 1 (2 of 2)



NOTES:
1. FUTURE STAGE 5C TO BE CONSTRUCTED CONCURRENTLY.

Approximate field density test location

Issue	Description	By	Chk	PM	Date
A	ISSUED FOR CONSTRUCTION	CM	ZS	AM	28.10.21
02	FENCE NOTE CHANGED	CM	ZS	AM	07.10.21
03	AMENDED FOR COUNCIL RTI	CM	ZS	AM	25.08.21
01	ISSUED FOR APPROVAL	WB	ZS	AM	02.08.21



Planner

RD RobertsDay
planning design place

Filename: C:\13A-221-10029435-Roadworks\Drainage\Plan.dwg

Client

RESIMAX
GROUP

Status: FOR CONSTRUCTION

Checker: Z.STROGUSZ

Scales: 1:500

Original Size: A1

Height Datum: AHD

Grid: MGA

Original Issue Signatures: Drawn: W.BUMAGAT, Designed: KANGALES, Project Manager: J.MUNRO

Copyright reserved

Project: EYNESBURY TOWNSHIP
STAGE 13A

Title: ROADWORKS AND DRAINAGE
LAYOUT PLAN
SHEET 2 OF 2

ARCADIS

Arcadis Australia Pacific Pty Limited
Level 32, 140 William Street
Melbourne VIC 3000
AS/NZS 75:104:455:255
Tel No: +61 3 8223 4000
www.arcadis.com

Drawing No: C-13A-221-10029435
Project No: 10029435
Issue: A



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R001
Date Issued 22/02/2022
Tested by BS
Date tested 24/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:08

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.01	2.00	2.00	-	-	-
Field moisture content %	29.9	30.2	26.6	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.04	2.01	2.04	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.0	31.0	27.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	0.0%	-	-	-
---	-------------	-------------	------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.0	99.5	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 1 - 3 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21882
Report No 21882/R002
Date Issued 22/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by BS
Date tested 25/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:13

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.99	2.01	1.98	-	-	-
Field moisture content %	28.5	32.0	30.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	4	5	6	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.03	2.01	2.00	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	29.5	34.0	31.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.0% dry	2.0% dry	0.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	100.0	99.0	-	-	-
----------------------------	---	------	-------	------	---	---	---

Material description

No 4 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21882
Report No 21882/R003
Date Issued 24/02/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by BS
Date tested 27/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:14

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.01	2.01	2.02	-	-	-
Field moisture content %	31.7	32.5	33.5	-	-	-

Test procedure AS 1289.5.7.1

Test No	7	8	9	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.03	2.03	2.08	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	29.0	30.5	32.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% wet	1.5% wet	1.0% wet	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.0	99.0	97.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 7 - 9 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R004
Date Issued 21/02/2022
Tested by BS
Date tested 28/01/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:16

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	10	11	12	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.02	2.00	1.98	-	-	-
Field moisture content %	30.8	30.2	28.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	10	11	12	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.06	2.04	2.03	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.5	30.5	28.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	0.0%	0.0%	-	-	-
---	-------------	------	------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	98.0	97.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 10 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R005
Date Issued 12/07/2022
Tested by BS
Date tested 24/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:19

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.00	1.98	1.98	-	-	-
Field moisture content %	28.4	28.8	25.7	-	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.04	2.00	2.02	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	30.0	31.0	28.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	99.5	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 13 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R006
Date Issued 29/07/2022
Tested by BS
Date tested 27/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:20

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.95	1.97	2.01	-	-	-
Field moisture content %	30.4	24.9	29.4	-	-	-

Test procedure AS 1289.5.7.1

Test No	16	17	18	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.00	2.02	2.01	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.0	25.5	30.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	0.5% dry	0.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	97.5	97.5	100.5	-	-	-
----------------------------	---	------	------	-------	---	---	---

Material description

No 16 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R007
Date Issued 08/07/2022
Tested by BS
Date tested 28/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:21

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.01	1.99	2.01	-	-	-
Field moisture content %	28.3	29.6	28.5	-	-	-

Test procedure AS 1289.5.7.1

Test No	19	20	21	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.06	2.05	2.11	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	30.5	32.0	31.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	97.5	97.5	95.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 19 - 21 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R008
Date Issued 09/08/2022
Tested by BS
Date tested 29/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:22

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	22	23	24	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.01	2.02	2.01	-	-	-
Field moisture content %	24.2	27.3	25.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	22	23	24	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.04	2.04	2.04	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	24.0	24.5	23.5	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	2.5% wet	2.0% wet	-	-	-
--	------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	99.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 22 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R009
Date Issued 15/07/2022
Tested by BS
Date tested 30/06/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:24

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.01	2.02	2.01	-	-	-
Field moisture content %	25.4	31.9	30.4	-	-	-

Test procedure AS 1289.5.7.1

Test No	25	26	27	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.03	2.05	2.03	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	28.0	32.5	32.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	0.5% dry	1.5% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	98.5	99.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 25 - 27 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R010
Date Issued 04/08/2022
Tested by BS
Date tested 01/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:28

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	28	29	30	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.99	2.00	2.02	-	-	-
Field moisture content %	29.9	29.4	29.9	-	-	-

Test procedure AS 1289.5.7.1

Test No	28	29	30	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.02	2.04	2.06	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.0	29.5	29.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	0.0%	0.0%	-	-	-
--	----------	------	------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	98.0	98.0	-	-	-
----------------------------	---	------	------	------	---	---	---


Material description

No 28 - 30 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing


Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21882
Report No 21882/R011
Date Issued 08/08/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by BS
Date tested 04/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:29

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	2.01	2.02	2.02	-	-	-
Field moisture content %	29.6	28.1	29.5	-	-	-

Test procedure AS 1289.5.7.1

Test No	31	32	33	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	2.07	2.04	2.05	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	28.5	27.5	29.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.0% wet	0.5% wet	0.0%	-	-	-
--	----------	----------	------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	97.0	99.0	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 31 - 33 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R012
Date Issued 03/08/2022
Tested by AM
Date tested 05/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:37

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	34	35	36	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.94	1.94	1.95	-	-	-
Field moisture content %	29.4	29.6	28.5	-	-	-

Test procedure AS 1289.5.7.1

Test No	34	35	36	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.98	1.97	1.97	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	31.0	30.5	29.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	0.5% dry	1.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	98.5	99.0	-	-	-
----------------------------	---	------	------	------	---	---	---


Material description

No 34 - 36 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing


Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21882
Report No 21882/R013
Date Issued 02/08/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by AM
Date tested 06/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:38

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	37	38	39	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.94	1.98	1.97	-	-	-
Field moisture content %	30.9	32.6	32.1	-	-	-

Test procedure AS 1289.5.7.1

Test No	37	38	39	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.98	2.01	1.98	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	32.5	33.0	34.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	0.5% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.0	98.5	99.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 37 - 39 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21882
Report No 21882/R014
Date Issued 04/08/2022

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by AM
Date tested 07/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature EARTHWORKS Layer thickness 200 mm Time: 13:39

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	40	41	42	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.97	1.95	1.96	-	-	-
Field moisture content %	30.5	25.3	31.0	-	-	-

Test procedure AS 1289.5.7.1

Test No	40	41	42	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.99	1.99	2.00	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	29.0	27.5	30.5	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% wet	2.0% dry	0.5% wet	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.0	98.5	98.0	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 40 - 42 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21882
Report No 21882/R015
Date Issued 24/10/2022
Tested by AM
Date tested 08/07/22
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project EYNESBURY - STAGE 13A
Location EYNESBURY

Feature **EARTHWORKS** Layer thickness 200 mm Time: 13:40

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	43	44	45	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m ³	1.97	1.98	1.97	-	-	-
Field moisture content %	31.2	29.5	32.5	-	-	-

Test procedure AS 1289.5.7.1

Test No	43	44	45	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m ³	1.98	2.01	2.00	-	-	-
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	29.5	28.5	30.0	-	-	-

Moisture Variation From Optimum Moisture Content	1.5% wet	1.0% wet	2.5% wet	-	-	-
--	----------	----------	----------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.5	98.5	98.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 43 - 45 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Justin Fry

Approved Signatory : Justin Fry