



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

4<sup>th</sup> October 2021

Our Reference: 21480:NB1078

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING  
EYNESBURY – STAGE 6E (EYNESBURY)**

Please find attached our Report No's 21480/R001 to 21480/R002 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in July 2021.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

# FIGURE 1



LEGEND	
	PROPOSED STAGE BOUNDARY
	PROPOSED DESIGN CONTOURS
	EXISTING SURFACE CONTOURS
	PROPOSED KERB & CHANNEL
	FALL OF ALLOTMENT
	DIRECTION OF OVERLAND FLOW
	FALL OF ALLOTMENT
	EDGE OF BITUMEN
	PROPOSED STORMWATER DRAINAGE
	PROPOSED PIT LABEL
	PROPOSED SEWERAGE RETICULATION
	PROPOSED WATER RETICULATION
	PROPOSED RECYCLED WATER RETICULATION
	PROPOSED ELECTRICITY UNDER GROUND
	PROPOSED COMMUNICATIONS
	PROPOSED GAS RETICULATION
	PROPOSED CONCRETE FOOTPATH/DRIVEWAY
	PROPOSED ROAD PAVEMENT
	PROPOSED GAS (CLASS A) POTABLE WATER HOUSE CONNECTION
	BOLLARD
	FR88.86 FINISHED RIDE LEVEL
	FS97.14 FINISHED SURFACE LEVEL
	93.750 EXISTING SURFACE LEVEL
	PROPOSED RIDGE LINE
	CUT (> 0.2m)
	FILL (> 0.2m)
	EXISTING STAGE BOUNDARY
	EXISTING SURFACE CONTOURS
	EXISTING STORMWATER DRAINAGE
	EXISTING SEWER RETICULATION
	EXISTING WATER RETICULATION
	EXISTING RECYCLED WATER RETICULATION
	EXISTING ELECTRICITY UNDER GROUND
	EXISTING COMMUNICATIONS
	EXISTING GAS RETICULATION
	EXISTING SWALE
	FUTURE STORMWATER DRAINAGE
	FUTURE SEWER RETICULATION
	FUTURE WATER RETICULATION
	FUTURE RECYCLED WATER RETICULATION
	FUTURE ELECTRICITY UNDER GROUND
	FUTURE GAS RETICULATION
	EXISTING TREES TO BE RETAINED
	EXISTING TREES TO BE REMOVED

# Approximate field density test location


NOTE:  
1. FOR GENERAL NOTES, REFER TO DRAWING NO. C-6E-002.

ROAD LAYOUT TABLE									
ROAD NAME	ROAD CLASSIFICATION	RESERVE WIDTH (m)	ROAD WIDTH			KERB TYPE		VERGE WIDTH (m)	
			LIP to LIP	INV to INV	BACK to BACK	NTHWEST	STHEAST	NTHWEST	STHEAST
BOWENVALE STREET	AS1	16.00	6.40	7.30	7.60	B2	B2	4.20	4.20
MITIAMO STREET	AS1	14.00	6.40	7.30	7.60	B2	B2	5.20	1.20
RHEOLA STREET	AS1	16.00	6.40	7.30	7.60	B2	B2	4.20	4.20

ROAD NAME	GAS				RECYCLED WATER				WATER				TELECOMMS				ELEC			
	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)	SIDE	OFFSET (m)				
BOWENVALE STREET	N	1.80	N	2.30	N	2.80	S	2.80	S	3.30	S	3.80	S	1.80	S	2.30				
MITIAMO STREET	S	1.80	S	2.30	S	2.80	S	2.80	S	3.30	S	3.80	W	1.80	W	2.30				
RHEOLA STREET	E	1.80	E	2.30	E	2.80	E	2.80	W	1.80	W	2.30								



Issue	Description	By	Chk	PM	Date
A	ISSUED FOR CONSTRUCTION	WB	ZS	JM	31.05.21
B	UPDATES TO ADDRESS COUNCIL COMMENTS	WB	ZS	JM	13.04.21
01	ISSUED FOR APPROVAL	MD	ZS	JM	25.02.21



Planner  
**RD** RobertsDay  
planning.design.place

Filename: C-6E-220-10029435-Roadworks&DrainagePlan.dwg

Client  
**RESIMAX GROUP**

Status: FOR CONSTRUCTION  
Verifier: Z.STROGOSZ  
Original Issue Signatures: [Signature]  
Original Size: A1  
Height Datum: AHD  
Grid: MGA

Project: EYNSBURY TOWNSHIP STAGE 6E  
Title: ROADWORKS AND DRAINAGE LAYOUT PLAN

**ARCADIS**  
Arcadis Australia Pacific Pty Limited  
Level 32, 140 William Street  
Melbourne VIC 3000  
ABN 76 104 485 289  
Tel No: +61 3 8623 4000  
www.arcadis.com  
Drawing No: C-6E-220  
Project No: 10029435  
Issue: A



# COMPACTION ASSESSMENT

Job No 21480  
 Report No 21480/R001  
 Date Issued 22/09/2021

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	WS
Project	EYNESBURY - STAGE 6E	Date tested	23/07/21
Location	EYNESBURY	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.96	1.94	1.88	1.95	1.94
Field moisture content	%	21.9	23.1	23.6	22.4	23.8

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.02	1.99	1.93	2.01	1.99
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	24.0	25.5	26.5	25.5	26.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.5% dry	2.5% dry	2.5% dry	1.5% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio ( R <sub>HD</sub> )	%	97.0	98.0	97.5	97.0	97.5	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21480  
 Report No 21480/R002  
 Date Issued 19/08/2021

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	WS
Project	EYNESBURY - STAGE 6E	Date tested	26/07/21
Location	EYNESBURY	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:00
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		7	8	9	10	-	-
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	-	-
Field wet density	t/m <sup>3</sup>	1.77	1.82	1.80	1.79	-	-
Field moisture content	%	25.9	25.5	25.7	25.7	-	-

Test procedure AS 1289.5.7.1

Test No		7	8	9	10	-	-
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	0	-	-
Peak Converted Wet Density	t/m <sup>3</sup>	1.80	1.84	1.84	1.84	-	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content	%	27.0	27.0	28.0	28.0	-	-

Moisture Variation From Optimum Moisture Content		1.0% dry	1.5% dry	2.5% dry	2.5% dry	-	-
--	--	----------	----------	----------	----------	---	---

Density Ratio ( R <sub>HD</sub> )	%	98.5	98.5	98.0	97.5	-	-
-----------------------------------	---	------	------	------	------	---	---

Material description

No 7 - 10 Clay Fill
---------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry